

# Jabil Transformation Governance: RACI Matrix

**Member B, Governance Designer.** Aligned to the Transformation Roadmap, *Jabil InControl & Factory of the Future* (Crawl: Initiatives 1-2 | Walk: 3-4 | Run: 5-6). Seven recurring decisions, exactly one Accountable each. Consulted = input before the decision; Informed = notified after, no input rights.

## RACI matrix

| # | Recurring decision                                                                                                                                                             | Accountable                            | Responsible                                                                      | Consulted                                                                         | Informed                                         | Why this role is Accountable                                                                                                                                                                                                                                                                                            |
|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------|----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|--------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | <b>Budget allocation:</b> how transformation funding is split across InControl and Factory of the Future initiatives each phase                                                | EVP & CFO                              | VP, Transformation Office; segment finance leads                                 | CEO; EVP & COO; SVP & CIO; Segment EVPs                                           | Board Audit Committee; Regional Ops Leaders      | The CFO owns capital allocation and the forecast investors judge Jabil on, so transformation spend must reconcile to those numbers. The roadmap ties Run funding to proven Walk results (43% supply chain cost cut, 80% defect prediction), and the CFO is the neutral party who can hold every initiative to that bar. |
| 2 | <b>Architecture standards:</b> approving or overriding technology choices that affect the shared platform                                                                      | SVP & CIO                              | Enterprise Architecture lead; CISO                                               | EVP & COO; Segment EVPs; VP, Enterprise Data & Analytics                          | EVP & CFO; Site Directors                        | Initiatives 4 and 6 only scale if every factory feeds the same Azure foundation, so one role must be able to block a site's or segment's preferred tool. The CIO owns that platform and carries the cost when integrations break.                                                                                       |
| 3 | <b>Data governance:</b> data quality standards and access policy across business units                                                                                         | SVP & CIO                              | VP, Enterprise Data & Analytics; BU data stewards                                | EVP & General Counsel; CISO; Segment EVPs; SVP, Global Procurement                | CHRO; Site Directors                             | InControl's value is normalizing fragmented regional data into one pipeline, which fails if each business unit sets its own definitions. The CIO controls the systems where quality rules and customer-data segregation are enforced, and no single segment EVP can own a policy spanning all three segments.           |
| 4 | <b>Initiative prioritization:</b> what gets built next when people and budget are constrained                                                                                  | EVP & COO                              | VP, Transformation Office; Enterprise Architecture lead                          | Segment EVPs; SVP & CIO; EVP & CFO; SVP, Global Procurement                       | CEO; CHRO; Site Directors                        | Most of the roadmap lands on factory floors and procurement desks the COO runs, so the COO sees when two rollouts would hit the same site in the same quarter. Prioritizing inside the CFO's funding envelopes keeps this from becoming a second budget decision.                                                       |
| 5 | <b>Vendor and partnership decisions:</b> approving and governing key external relationships                                                                                    | SVP, Global Procurement & Supply Chain | SVP & CIO (technical evaluation); Kymeta account team                            | EVP & General Counsel; CISO; EVP & CFO                                            | Board (above approval threshold); Site Directors | Procurement owns contract terms, supplier risk and spend leverage across Jabil's footprint, and Microsoft becomes a long-term dependency once Initiative 6 scales. The CIO judges technical fit, but commercial commitment and partner performance need one owner who sees every relationship.                          |
| 6 | <b>Case-specific: Walk-to-Run scale gate:</b> approving enterprise-wide scaling of a validated pilot                                                                           | CEO                                    | EVP & COO; VP, Transformation Office                                             | EVP & CFO; SVP & CIO; SVP, Global Procurement; CHRO; Segment EVPs                 | Board; Regional Ops Leaders; Site Directors      | Crossing from Walk to Run turns a single-customer or single-line pilot into a change that hits every business unit and site at once. Only the CEO sits above all segment EVPs and corporate functions, so only the CEO can commit the whole company to that operational shock.                                          |
| 7 | <b>Case-specific: AI decision rights and workforce adoption:</b> when AI risk scores and defect alerts replace manual orders and scheduled checks, and how staff are retrained | EVP & COO                              | VP, Global Quality; SVP, Global Procurement (buyer workflows); CHRO (retraining) | VP, Enterprise Data & Analytics; SVP & CIO; Site Directors; EVP & General Counsel | Segment EVPs; Board                              | When a model's alert replaces a manual check, the COO owns the yield and delivery risk if it is wrong. The roadmap's hardest Run work is getting operators and buyers to trust AI output, and the COO controls the QA workflows and site leaders that adoption depends on.                                              |

## Decisions Required This Quarter (Year 1, Q1: start of Crawl)

| Decision needed                                                                                                                   | RACI row | Accountable                            | Due     | What it unblocks                                                     |
|-----------------------------------------------------------------------------------------------------------------------------------|----------|----------------------------------------|---------|----------------------------------------------------------------------|
| Approve Year 1 Crawl funding for InControl (Init. 1, Q1-Q3) and Azure integration (Init. 2, Q2-Q4)                                | 1        | EVP & CFO                              | Week 4  | Both Crawl initiatives start on schedule                             |
| Approve the Microsoft Azure agreement scope and terms                                                                             | 5        | SVP, Global Procurement & Supply Chain | Week 6  | Init. 2 kickoff in Q2                                                |
| Set Azure as the enterprise cloud / ML standard, including the ingestion standard for factory imagery and sensor data             | 2        | SVP & CIO                              | Week 8  | Init. 2 build; no site-level platform drift before the Init. 4 pilot |
| Approve the InControl common data model, named BU data owners and the cross-BU access policy                                      | 3        | SVP & CIO                              | Week 10 | Normalizing regional supply chain data in Init. 1                    |
| Set Walk-to-Run success thresholds now: minimum supply chain cost reduction (Kymeta) and minimum defect-prediction accuracy (AOI) | 6        | CEO                                    | Week 12 | An objective scale gate agreed before Year 2 pilots begin            |

**RACI check:** one Accountable per row; all five required decision types (rows 1-5) plus two roadmap-specific decisions (rows 6-7); no role is both A and R on a row. **Boundaries:** the CFO sets each initiative's funding envelope (row 1) and the COO sequences work inside it (row 4); the CEO approves scaling (row 6) and the COO governs how AI is adopted once scaled (row 7). **Titles:** CEO, CFO, COO, General Counsel and EVPs, Global Business Units are disclosed Jabil roles; Procurement, Data, Quality and Transformation Office titles are realistic assumptions. **Sources:** Transformation Roadmap (team deliverable); Jabil FY2025 Form 10-K; Jabil leadership announcement, May 2024.